

MTRaP Meeting - 22/01/2024

Capital Works Programme – 2023/24

Progress Report

Carriageway Schemes – to date, 10 schemes have been completed, including 3 Joint Priority schemes. 2 schemes were completed since the last meeting, namely the A701 at Straiton Roundabout, and Buccleuch Street in Dalkeith. A further 3 schemes are programmed to be undertaken before end of March 2024.

Footway Schemes - to date, 5 schemes have been completed, including 2 Joint Priority. 2 further schemes are currently out to tender and programmed to be completed by end of March 2024.

Capital Works Programme - 2023/24 Proposed Schemes			Length of Scheme Metres - Miles	MTRaP Joint Priority	STATUS at 22/01/2024
Carriageway	East area	B6368 - Woodcote, A68 to U83, Pathhead U78 Costerton Road, Pathhead - U77 to U43	830 - 0.516		Start due 12/02
		A6106 Lauder Road, Easthouse Jnct C34 Whitehill Village	200 - 0.124		Start due 12/02
		Buccleuch Street, Dalkeith	520 - 0.323	Y	Complete
			210 - 0.130		Complete
		Main Street, Gorebridge - Hunter Sq to Railway Bridge Jean Armour Drive, Dalkeith (Phase 2)	390 - 0.242		Complete
		U55 - u 56, D'arcy, Mayfield	390 - 0.242		Start due 31/01
		U58 Fuffets Road			
	West area	A701 - Asda to Knivensknowe Road Bush Loan Road: Bush Farm Road to A702	585 - 0.364		Complete
		Carnethie Street, Rosewell - A6094 to Lindsay Row Mayshade Road, Loanhead		Y	
				Y	
		B7006 Penicuik Road, Roslin - Roslin Glen to surgery	750 - 0.466	Y	Complete
		B6372 - Temple to Castleton Junction	1240 - 0.770		Complete
		B7003 Penicuik Road, Roslin - Minstrel Cr to Gateway signs	290 - 0.180	Y	Complete
		A6094 Rosewell Road (gateway signs to roundabout)	410 - 0.255		Complete
		Eskdale Drive: Hawthornden Ave to Eskdale Court	545 - 0.339		Complete
	A701 - Straiton Road Roundabout	440 - 0.273		Complete	
	Total Length	6,800 - 4.225			
Footway	East area	C55 Bogwood Rd - Bw Cr to 13 Bw Rd B6482 Easthouses Rd - Hursted Cls to Ped Xrs B6482 Easthouses Rd - Carrick Cr to EHs Rd Greenhall Road - Greenhall Cresc to Hogarth Ave			
		A6094 - Bonnyrigg Road - various lengths	320 - 0.199	Y	Tender
		B6372 - Dewarton to Cranston crossroads	400 - 0.249	Y	Complete
		Bevan Road, Mayfield - full length	360 - 0.224	Y	Complete
		Komarom Place, Dalkeith - full length			
		Jean Armour Drive - full length	600 - 0.372		Complete
		Robert Burns Mews - full length			
		Pankhurst Loan, Dalkeith - full length			
		Clarinda Gardens, Dalkeith - full length			
	West area	Pentland Road + drainage Loanstone		Y	
				Y	
		A766 - Carlops Road: Rullion Road to gatehouse	730 - 0.454		Complete
		Deanburn, Penicuik	545 - 0.339		Complete
		B7006 Roslin: A701 to new developments	680 - 0.423	Y	Tender
A701 Edinburgh Road					
	Total Length	3,635 - 2.259			

NOTE:

1. Schemes which are shown in grey are to be substituted by the Pot Hole Pro or carried over to next year.
2. The number of schemes completed will be dependent on available resources, changes to budgets, favourable weather conditions, and any unforeseen events or priorities that could impact on delivery of the programme.