

MTRaP Meeting - 03/03/2025

Capital Works Programme – 2024/25

Progress Report

Budget – Additional Capital monies have been allocated to the 2024/25 programme to include resurfacing of some streets that would normally be done under the Residential Streets Programme using external contractors. These streets are indicated as RSP below. Changes since the last meeting are highlighted in the table below.

Carriageway Schemes – Since the last meeting a further 2 schemes have been completed, and a further 1 is in progress. 2 schemes will now be carried over to April 2025.

Footway Schemes – Since the last meeting 4 have been completed, and 2 are in progress. 1 additional (JP) scheme has been added for completion this year.

Capital Works Programme - 2024/25 Proposed Schemes			Budget	Length of Scheme Metres	MTRaP Joint Priority	STATUS at 03/03/2025
Carriageway	East Area	U78 – Costerton Road, Pathhead – U77 to U43	CWP	-		April'25
		A6106 - Lauder Road (Incl. new controlled crossing)	CWP	334		COMPLETE
		U58 - Fuffets Road	CWP	265		COMPLETE
		B6368 - Woodcote (Phase 2)	CWP			COMPLETE
		B6482 - Dalhousie Road - A7 to B703	CWP	440		COMPLETE
		A6106 - Kings Gate to Sheriffhall	CWP	353	Y	COMPLETE
		B6414 – Salters Road (Thonybank Rd – B6416)	CWP	-		April'25
		B6367 - Ormiston Road Ph1 - A68 to Loanhead Farm Jnct	CWP	620		COMPLETE
		B6367 - Ormiston Road Ph2 - Rose Mains Cott to ELC Bdry	CWP	700		COMPLETE
		B6458 - Tynehead Junction + 100 metres	CWP	100		COMPLETE
	B703 - Main Street, Gorebridge - Hunter Sq to Railway Bridge	RSP	260		COMPLETE	
	Mansfield Road, Newtongrange (Incl. 2No. Zebras + humps)	RSP	350		COMPLETE	
	B6414 - Langside Head Road, Dalkeith (Surface Dressing)	RSP	1,050		COMPLETE	
	U59 - Southfield Road (Surface Dressing)	RSP	1,130		COMPLETE	
	B6372 - Powdermill Brae - A7 to Birkenstone	RSP	415		COMPLETE	
	B6455 - Morris Road, Easthouses	RSP			COMPLETE	
	West area	A701 - Asda to Knivensknowe Road	CWP	360		COMPLETE
		Edinburgh Road, Penicuik (Ph1) - Tesco to Mauricewood	CWP	411		COMPLETE
		Edinburgh Road, Penicuik (Ph2) - Mauricewood to Beeslack	CWP	320		COMPLETE
		A701 - Straiton Road - City Bypass to Sainsbury	CWP	630		COMPLETE
B6372 - Fountainside		CWP	860		COMPLETE	
B6372 - MountLothian		CWP	1,425		COMPLETE	
A701 - Bridge Street/ Peebles Road		CWP			COMPLETE	
A6094 - Eskbank Road, Waverley Cres to Pendreich Ave		RSP	350		In progress	
B704 – Cockpen Road Ph1 – Waverley Terr to School Ent		RSP	-		April'25	
B704 – Cockpen Road Ph2 – School Ent to Bairds Way		RSP	-		April'25	
C46 – Seafield Road, Bilston – A701 to Stanley Ave	RSP	-		Carry Over		
Carnethie Street, Rosewell - A6094 to Lindsay Row	RSP	448	Y	COMPLETE		
C41 - Belwood Road	RSP	530		COMPLETE		
B704 – High Street Bonnyrigg (Garage to Viewpark Grdns)	RSP	-	Y	Carry Over		
Total Length			11,351			
Footways	East Area	C55 - Bogwood Rd - Bw Crt to 13 Bw Rd	CWP	167		COMPLETE
		B6482 - (Easthouses Rd) Hursted Cls to Pedestrian Xing	CWP		Y	Mar 25
		Greenhall Road - Greenhall Cresc to Hogarth Ave	CWP	210		COMPLETE
		Komarom Place, Dalkeith - full length	CWP			COMPLETE
		Robert Burns Mews - full length	CWP			COMPLETE
		Pankhurst Loan, Dalkeith - full length	CWP			COMPLETE
	Clarinda Gardens, Dalkeith - full length	CWP			COMPLETE	
	Mansfield Road, Newtongrange	RSP	600		COMPLETE	
	West area	C36 – Pentland Road + drainage	CWP	-	Y	Carry Over
		B7026 - Loanstone	CWP		Y	COMPLETE
A766 - Carlops Road (Phase 2)		CWP			In progress	
Lothian Street		CWP			In progress	
Bog Road	CWP			Carry Over		
C41 - Belwood Road	RSP	495		COMPLETE		
Total Length			1,472			

NOTE:

The number of schemes completed will be dependent on available resources, changes to budgets, favourable weather conditions, and any unforeseen events or priorities that could impact on delivery of the programme.