

Capital Works Programme – 2024/25
Progress Report (Final)

Carriageway Schemes – No further schemes were undertaken since the last meeting in March. A total of 24 schemes are completed with a total length of 12.5km (1.8% of the road Network). Together with internal residential streets, a total of 3.4% of the Network has been resurfaced in 2024/25.

Footway Schemes – Since the last meeting 3 have been completed, giving a total of 12 schemes with a total length of 4.2km (0.6% of the footway Network). Together with internal residential streets, a total of 0.7% of the Network has been resurfaced in 2024/25.

Budget – The Capital Works schemes amounted to a spend of 98.3% and 95.9% of the available budgets for carriageway and footways resurfacing respectively. A further 46% of additional budget was spent on the Residential Streets undertaken by external contractors.

Capital Works Programme - 2024/25		Budget	Length of Scheme	MTRaP Joint Priority	STATUS at 07/04/2025
Proposed Schemes			Metres		
Carriageway	East Area	U78 – Costerton Road, Pathhead – U77 to U43	CWP	-	April'25
		A6106 - Lauder Road (Incl. new controlled crossing)	CWP	334	COMPLETE
		U58 - Fuffets Road	CWP	265	COMPLETE
		B6368 - Woodcote (Phase 2)	CWP	800	COMPLETE
		B6482 - Dalhousie Road - A7 to B703	CWP	440	COMPLETE
		A6106 - Kings Gate to Sheriffhall	CWP	353	Y COMPLETE
		B6414 – Salters Road (Thonybank Rd – B6416)	CWP	-	April'25
		B6367 - Ormiston Road Ph1 - A68 to Loanhead Farm Jnct	CWP	620	COMPLETE
		B6367 - Ormiston Road Ph2 - Rose Mains Cott to ELC Bdry	CWP	700	COMPLETE
		B6458 - Tynehead Junction + 100 metres	CWP	100	COMPLETE
		B703 - Main Street, Gorebridge - Hunter Sq to Railway Bridge	RSP	260	COMPLETE
		Mansfield Road, Newtongrange (Incl. 2No. Zebras + humps)	RSP	350	COMPLETE
		B6414 - Langside Head Road, Dalkeith (Surface Dressing)	RSP	1,050	COMPLETE
		U59 - Southfield Road (Surface Dressing)	RSP	1,130	COMPLETE
		B6372 - Powdermill Brae - A7 to Birkenside	RSP	415	COMPLETE
		B6455 - Morris Road, Easthouses	RSP		COMPLETE
	West area	A701 - Asda to Knivensknowe Road	CWP	360	COMPLETE
		Edinburgh Road, Penicuik (Ph1) - Tesco to Mauricewood	CWP	411	COMPLETE
		Edinburgh Road, Penicuik (Ph2) - Mauricewood to Beeslack	CWP	320	COMPLETE
		A701 - Straiton Road - City Bypass to Sainsbury	CWP	630	COMPLETE
		B6372 - Fountainside	CWP	860	COMPLETE
		B6372 - MountLothian	CWP	1,425	COMPLETE
		A701 - Bridge Street/ Peebles Road	CWP	370	COMPLETE
		A6094 - Eskbank Road, Waverley Cres to Pendreich Ave	RSP	350	COMPLETE
		B704 – Cockpen Road Ph1 – Waverley Terr to School Ent	RSP	-	April'25
		B704 – Cockpen Road Ph2 – School Ent to Bairds Way	RSP	-	April'25
		C46 – Seafield Road, Bilston – A701 to Stanley Ave	RSP	-	Carry Over
		Carnethie Street, Rosewell - A6094 to Lindsay Row	RSP	448	Y COMPLETE
		C41 - Belwood Road	RSP	530	COMPLETE
		B704 – High Street Bonnyrigg (Garage to Viewpark Grdns)	RSP	-	Y Carry Over
		Total Length		12,521	
Footways	East Area	C55 - Bogwood Rd - Bw Crt to 13 Bw Rd	CWP	167	COMPLETE
		B6482 - (Eathouses Rd) Hurst Cls to Pedestrian Xing	CWP	335	Y COMPLETE
		Greenhall Road - Greenhall Cresc to Hogarth Ave	CWP	240	COMPLETE
		Komarom Place, Dalkeith - full length	CWP	235	COMPLETE
		Robert Burns Mews - full length	CWP	80	COMPLETE
		Pankhurst Loan, Dalkeith - full length	CWP	125	COMPLETE
		Clarinda Gardens, Dalkeith - full length	CWP	510	COMPLETE
		Mansfield Road, Newtongrange	RSP	600	COMPLETE
	West area	C36 – Pentland Road + drainage	CWP	-	Y Carry Over
		B7026 - Loanstone	CWP	435	Y COMPLETE
		A766 - Carlops Road (Phase 2)	CWP	205	COMPLETE
		Lothian Street	CWP	780	COMPLETE
		Bog Road	CWP		Carry Over
		C41 - Belwood Road	RSP	495	COMPLETE
		Total Length		4,207	

NOTE:

The number of schemes completed will be dependent on available resources, changes to budgets, favourable weather conditions, and any unforeseen events or priorities that could impact on delivery of the programme.