

MTRaP Meeting – 06/07/2026

Residential Programme – 2026/27 Progress Report

See below for update on our Residential Programme 2026/27.

Progress has been steady as we have had no major weather incidents to impact us so far during the summer.

All works here are undertaken by Midlothian Council employees who are also expected to take part in winter maintenance. Due to this we would see some of the dates for works being pushed back in the winter months.

Residential works cover works on both carriageway and footway with any associated drainage issues resolved while we are working in the area.

If there are any questions regarding the programme below, please let me know and I will try and provide suitable answers.

Residential works programme 2026/27

		Mayfield	40 days	Mon 30/03/26	Fri 22/05/26	Status
Squad 1	Beechgrove Road	24 days	Mon 30/03/26	Thu 30/04/26	Complete	
	Sycamore Road	13 days	Wed 06/05/26	Fri 22/05/26	Complete	
	Woodburn	25 days	Mon 25/05/26	Fri 26/06/26		
	Hepburn Drive	15 days	Mon 25/05/26	Fri 12/06/26	Complete	
	Taylor Place	10 days	Mon 15/06/26	Fri 26/06/26	Complete	
	Easthouses	10 days	Mon 29/06/26	Fri 10/07/26		
	Burnside Crescent	10 days	Mon 29/06/26	Fri 10/07/26	In Progress	
	Hursted Avenue to B6482	5 days	Mon 06/07/26	Fri 10/07/26		
	Penicuik	100 days	Mon 13/07/26	Fri 27/11/26		
	Trelawney Terrace	25 days	Mon 13/07/26	Fri 14/08/26		
	Hawkins Terrace	25 days	Mon 17/08/26	Fri 18/09/26		
	Balfour Terrace	25 days	Mon 21/09/26	Fri 23/10/26		
	Catriona Terrace	25 days	Mon 26/10/26	Fri 27/11/26		
	Danderhall	30 days	Mon 30/11/26	Fri 08/01/27		
	Smithy Green Avenue	19 days	Mon 30/11/26	Thu 24/12/26		
	Danderhall	10 days	Mon 11/01/27	Fri 22/01/27		
	Smithy Green Avenue	10 days	Mon 11/01/27	Fri 22/01/27		
	Woodburn	85 days	Mon 25/01/27	Fri 21/05/27		
	Clarinda Gardens	25 days	Mon 25/01/27	Fri 26/02/27		
Place Charente	60 days	Mon 01/03/27	Fri 21/05/27			
Squad 2	Gorebridge	39 days	Tue 31/03/26	Fri 22/05/26		
	Barleyknowe Gardens	24 days	Tue 31/03/26	Fri 01/05/26	Complete	
	Barleyknowe Place	13 days	Wed 06/05/26	Fri 22/05/26	Complete	
	Rotine works	5 days	Mon 25/05/26	Fri 29/05/26		
	Suttislea Road 064787	5 days	Mon 25/05/26	Fri 29/05/26	Complete	
	Penicuik	43 days	Mon 15/06/26	Wed 12/08/26		
	Eskhill phase 1	25 days	Mon 15/06/26	Fri 17/07/26	In Progress	
	Eskhill phase 2	18 days	Mon 20/07/26	Wed 12/08/26		
	Bonnyrigg	20 days	Thu 13/08/26	Wed 09/09/26		
	Moorfoot View	20 days	Thu 13/08/26	Wed 09/09/26		
	Penicuik	40 days	Thu 10/09/26	Wed 04/11/26		
	Eskhill Phase 2	10 days	Thu 10/09/26	Wed 23/09/26		
	Eskhill phase 3	30 days	Thu 24/09/26	Wed 04/11/26		
	Loanhead	34 days	Thu 05/11/26	Tue 22/12/26		
	Edgefield Road	34 days	Thu 05/11/26	Tue 22/12/26		
	Loanhead	15 days	Wed 13/01/27	Tue 02/02/27		
	Hunter Avenue	15 days	Wed 13/01/27	Tue 02/02/27		
Newton Village	40 days	Wed 03/02/27	Tue 30/03/27			
Newton Village	40 days	Wed 03/02/27	Tue 30/03/27			