

MTRaP Meeting 13/03/2023

Capital Works Progress Report

Current Programme – 2022/23

Carriageway resurfacing:

- 12 schemes completed
- 1 further scheme (A701 near Leadburn) to be completed this week.
- On target to spend 100% of budget including £230k carry over from previous year.
- 9 schemes to be carried over to 2023/24 programme, including 1 previous Joint Priority scheme (Mayshade Road, Loanhead)

Footway resurfacing:

- 12 schemes completed, including 2 Joint Priority schemes (Newmills Road, Dalkeith & Newton Church Road, Danderhall)
- 1 further scheme (Swan Crescent, Gorebridge) to be completed this week.
- Forecast, 104% of annual budget will be spent.
- 22 schemes to be carried over to 2023/24 programme, including 5 Joint Priority schemes (Bonnyrigg Road various locations; B6372 Dewarton to Cranston, Bellwood Road, A701 to Stevenson Road; Pomathorn Road, Pentland Road)

The full list of schemes completed in 2022/23 is shown below:

Capital Works Programme - 2022/23 Completed Schemes			MTRaP Joint Priority
Carriageway	East area	Bridgend / Old Dalkeith Road - Lugton Brae to roundabout	
		Newbattle Road, Newbattle - Beeches to church	
		Abbey Road, Dalkeith - At fire station	
		Bonnyrigg Road - Eskbank Toll to railway bridge	
		B6482 - Eskview Roundabout Circulatory, Mayfield	
		B6372 - Newlandrigg to Mossend	
	West area	C33 Barleyknowe Road, Gorebridge - Mossend	
		A6094 Lothian St, Bonnyrigg - Douglas Cres to Eldindean Rd	
		C39 Polton Road West, Bonnyrigg - Cameron Cres to A6094	
		Dykes Road, Penicuik (Full length)	
		B7026 - Pomathorn Road to Howgate + Roundabout	
		Rullion Road - Royal Court to Charles Street	
Footway	East area	A701 - U73 to Leadburn	
		Newmills Road - at Lidl & Bowmans View	Y
		C58 Newton Church Road, Danderhall	Y
		Crichton Avenue, Pathhead - full length	
		Crichton Terrace, Pathhead - full length	
		Crichton Drive, Pathhead - full length	
		Swan Crescent - south side of Goer Ave	
		North Wynd Car Park, Dalkeith - from Edin Road	
	West area	Cowden Road, Dalkeith - 50m east of B6414 jnc	
		Oxenfoord Drive, Pathhead - Remote footpath	
		Queensway, Penicuik	
		Eskdale Drive, Bonnyrigg	
		B7026 - Pomathorn Road to Howgate + Roundabout	
		West Cairn Crescent, Penicuik	

Proposed Programme – 2023/24

Carriageway resurfacing:

- 18 schemes are proposed to be undertaken, including 8 carry over schemes from last year, and a total of 6 Joint Priority schemes.
- The budget is our normal annual allowance for carriageway resurfacing with no carry over from previous unspent monies.

Footway resurfacing:

- 18 schemes are proposed to be undertaken, including 15 carry over schemes from last year, and a total of 6 Joint Priority schemes.
- The budget is our normal annual allowance for footway resurfacing with no carry over from previous unspent monies.

The full list of schemes to be undertaken in 2022/23 is shown below:

Capital Works Programme - 2023/24 Proposed Schemes			MTRaP Joint Priority
Carriageway	East area	B6368 - Woodcote, A68 to U83, Pathhead	
		U78 Costerton Road, Pathhead - U77 to U43	Y
		A6106 Lauder Road, Easthouse Jnct	
		C34 Whitehill Village	Y
		Buccleuch Street, Dalkeith	
		Main Street, Gorebridge - Hunter Sq to Railway Bridge	
		Jean Armour Drive, Dalkeith (Phase 2)	
		U55 - u 56, D'arcy, Mayfield	
	U58 Fuffets Road		
	West area	A701 - Asda to Knivensknowe Road	
		Bush Loan Road: Bush Farm Road to A702	
		Carnethie Street, Rosewell - A6094 to Lindsay Row	Y
		Mayshade Road, Loanhead	Y
		B7003 Penicuik Road, Roslin - Roslin Glen to surgery	Y
B6372 - A7 to Temple			
B7003 Penicuik Road, Roslin - Minstrel Crt to Gateway signs	Y		
A6094 Rosewell Road (gateway signs to roundabout)			
Eskdale Drive: Hawthornden Ave to Eskdale Court			
Footway	East area	C55 Bogwood Rd - Bw Crt to 13 Bw Rd	
		B6482 Easthouses Rd - Hursted Cls to Ped Xrs	
		B6482 Easthouses Rd - Carrick Cr to EHs Rd	
		Greenhall Road - Greenhall Cresc to Hogarth Ave	
		Bonnyrigg Road - various lengths	Y
		B6372 - Dewarton to Cranston crossroads	Y
		Bevan Road, Mayfield - full length	Y
		Komarom Place, Dalkeith - full length	
		Jean Armour Drive - full length	
		Robert Burns Mews - full length	
	Pankhurst Loan, Dalkeith - full length		
	Clarinda Gardens, Dalkeith - full length		
	West area	Pentland Road + drainage	Y
		Loanstone	Y
		Carlops Road: Rullion Road to gatehouse	
		Deanburn	
B7006 Roslin: A701 to new dvelopments		Y	
A701 Edinburgh Road			

As in previous annual programmes, the number of schemes completed will be dependent on available resources, changes to budgets, favourable weather conditions, and any unforeseen events or priorities that could impact on delivery of the programme.