

MTRaP Meeting 05/06/2023

Capital Works Programme – 2023/24

Progress Report

Carriageway resurfacing:

- 2 schemes in Roslin, both on Penicuik Road have been completed. Both schemes are Joint Priority.
- A further 2 schemes in the West area are currently out to Mini-Competition tender.

Footway resurfacing:

- 2 schemes in the East area are out to Mini-Competition tender (Dewarton to Cranston crossroads, and Bevan Road, Mayfield). Both schemes are Joint Priority.

As in previous annual programmes, the number of schemes completed will be dependent on available resources, changes to budgets, favourable weather conditions, and any unforeseen events or priorities that could impact on delivery of the programme.

In addition, it has been decided that a portion of the Capital Works Budget will be allocated this year towards the operation of the Pot Hole Pro (PHP) to undertake patch repairs on the public road network. Accordingly, some of the programmed schemes may have to be postponed as there is no additional funding available for the Capital Works Programme. Those schemes affected will be carried forward to next year's programme, or alternatively, may be selectively treated by the PHP to improve their longevity.

The current status of the schemes in the programme can be seen in the table below.

Costerton Road Resurfacing

A query was raised after the last meeting regarding the allocation of Costerton Road as a Joint Priority scheme. On checking back through correspondence, this was found to be in error, and the programme has been amended accordingly.

A request was received from Council for Costerton Road to be included in the programme following previous resurfacing work undertaken in March 2022. On that occasion, the section treated was from the A68 to Fala Dam Road. An assessment was carried out of the rest of the road, and some sections identified for attention in this year's programme, specifically between Fala Dam Road and Salters Road.

Current Progress

Capital Works Programme - 2023/24 Proposed Schemes		MTRaP Joint Priority	STATUS at 05/06/2023
Carriageway	East area	B6368 - Woodcote, A68 to U83, Pathhead	
		U78 Costerton Road, Pathhead - U77 to U43	
		A6106 Lauder Road, Easthouse Jnct	
		C34 Whitehill Village	Y
		Buccleuch Street, Dalkeith	
		Main Street, Gorebridge - Hunter Sq to Railway Bridge	
		Jean Armour Drive, Dalkeith (Phase 2)	
		U55 - u 56, D'arcy, Mayfield	
	U58 Fuffets Road		
	West area	A701 - Asda to Knivensknowe Road	
		Bush Loan Road: Bush Farm Road to A702	
		Carnethie Street, Rosewell - A6094 to Lindsay Row	Y
		Mayshade Road, Loanhead	Y
		B7003 Penicuik Road, Roslin - Roslin Glen to surgery	Y
B6372 - A7 to Temple			
B7003 Penicuik Road, Roslin - Minstrel Crt to Gateway signs		Y	
A6094 Rosewell Road (gateway signs to roundabout)			
Eskdale Drive: Hawthornden Ave to Eskdale Court			
Footway	East area	C55 Bogwood Rd - Bw Crt to 13 Bw Rd	
		B6482 Easthouses Rd - Hursted Cls to Ped Xrs	
		B6482 Easthouses Rd - Carrick Cr to EHs Rd	
		Greenhall Road - Greenhall Cresc to Hogarth Ave	
		Bonnyrigg Road - various lengths	Y
		B6372 - Dewarton to Cranston crossroads	Y
		Bevan Road, Mayfield - full length	Y
		Komarom Place, Dalkeith - full length	
		Jean Armour Drive - full length	
		Robert Burns Mews - full length	
		Pankhurst Loan, Dalkeith - full length	
	Clarinda Gardens, Dalkeith - full length		
	West area	Pentland Road + drainage	Y
		Loanstone	Y
		Carlops Road: Rullion Road to gatehouse	
		Deanburn	
		B7006 Roslin: A701 to new developments	Y
		A701 Edinburgh Road	