

## MTRaP Meeting 09/10/2023

### Capital Works Programme – 2023/24

#### Progress Report

Carriageway Schemes – to date, 6 schemes have been completed, including 2 Joint Priority, and a further Joint Priority scheme is currently in progress. A further scheme is due to commence this month (see table below).

Footway Schemes - to date, 3 schemes have been completed, including 2 Joint Priority. 2 further schemes are due to commence this month (see table below).

<b>Capital Works Programme - 2023/24 Proposed Schemes</b>			<b>MTRaP Joint Priority</b>	<b>STATUS at 09/10/2023</b>
<b>Carriageway</b>	East area	B6368 - Woodcote, A68 to U83, Pathhead		
		U78 Costerton Road, Pathhead - U77 to U43		
		A6106 Lauder Road, Easthouse Jnct		
		C34 Whitehill Village	Y	In Progress
		Buccleuch Street, Dalkeith		
		Main Street, Gorebridge - Hunter Sq to Railway Bridge		
		Jean Armour Drive, Dalkeith (Phase 2)		Complete
	U55 - u 56, D'arcy, Mayfield			
	U58 Fuffets Road			
	West area	A701 - Asda to Knivensknowe Road		
		Bush Loan Road: Bush Farm Road to A702		Complete
		Carnethie Street, Rosewell - A6094 to Lindsay Row	Y	
		Mayshade Road, Loanhead	Y	
		B7006 Penicuik Road, Roslin - Roslin Glen to surgery	Y	Complete
B6372 - A7 to Temple				
B7003 Penicuik Road, Roslin - Minstrel Crt to Gateway signs		Y	Complete	
A6094 Rosewell Road (gateway signs to roundabout)		Complete		
Eskdale Drive: Hawthornden Ave to Eskdale Court		Complete		
A701 - Straiton Road Roundabout		Start due		
<b>Footway</b>	East area	C55 Bogwood Rd - Bw Crt to 13 Bw Rd		
		B6482 Easthouses Rd - Hursted Cls to Ped Xrs		
		B6482 Easthouses Rd - Carrick Cr to EHs Rd		
		Greenhall Road - Greenhall Cresc to Hogarth Ave		
		A6094 - Bonnyrigg Road - various lengths	Y	
		B6372 - Dewarton to Cranston crossroads	Y	Complete
		Bevan Road, Mayfield - full length	Y	Complete
		Komarom Place, Dalkeith - full length		
		Jean Armour Drive - full length		Complete
		Robert Burns Mews - full length		
	Pankhurst Loan, Dalkeith - full length			
	Clarinda Gardens, Dalkeith - full length			
	West area	Pentland Road + drainage	Y	
		Loanstone	Y	
		A766 - Carlops Road: Rullion Road to gatehouse		Start due
		Deanburn, Penicuik		Start due
		B7006 Roslin: A701 to new developments	Y	
A701 Edinburgh Road				

#### NOTE:

1. Schemes which are shown in grey are to be substituted by the Pot Hole Pro or carried over to next year.
2. The number of schemes completed will be dependent on available resources, changes to budgets, favourable weather conditions, and any unforeseen events or priorities that could impact on delivery of the programme.