

MTRaP Meeting 20/11/2023

Capital Works Programme – 2023/24

Progress Report

Carriageway Schemes – to date, 8 schemes have been completed, including 3 Joint Priority schemes. A scheme is currently in progress on the A701 at Straiton roundabout. A further 4 schemes have been programmed for the early new year.

Footway Schemes - to date, 4 schemes have been completed, including 2 Joint Priority. A scheme is currently in progress at Deanburn in Penicuik. A further 2 schemes are to be programmed for the early new year.

Capital Works Programme - 2023/24 Proposed Schemes			MTRaP Joint Priority	STATUS at 20/11/2023	
Carriageway	East area	B6368 - Woodcote, A68 to U83, Pathhead		Start due 05/02	
		U78 Costerton Road, Pathhead - U77 to U43			
		A6106 Lauder Road, Easthouse Jct		Start due 05/02	
		C34 Whitehill Village	Y	Complete	
		Buccleuch Street, Dalkeith		Start due 08/01	
		Main Street, Gorebridge - Hunter Sq to Railway Bridge			
		Jean Armour Drive, Dalkeith (Phase 2)		Complete	
		U55 - u 56, D'arcy, Mayfield		Start due 31/01	
	U58 Fuffets Road				
	West area	A701 - Asda to Knivensknowe Road			
		Bush Loan Road: Bush Farm Road to A702		Complete	
		Carnethie Street, Rosewell - A6094 to Lindsay Row	Y		
		Mayshade Road, Loanhead	Y		
		B7006 Penicuik Road, Roslin - Roslin Glen to surgery	Y	Complete	
B6372 - Temple to Castleton Junction			Complete		
B7003 Penicuik Road, Roslin - Minstrel Crt to Gateway signs		Y	Complete		
Footway	East area	A6094 Rosewell Road (gateway signs to roundabout)		Complete	
		Eskdale Drive: Hawthornden Ave to Eskdale Court		Complete	
		A701 - Straiton Road Roundabout		In Progress	
		C55 Bogwood Rd - Bw Crt to 13 Bw Rd			
		B6482 Easthouses Rd - Hursted Cls to Ped Xrs			
		B6482 Easthouses Rd - Carrick Cr to EHs Rd			
		Greenhall Road - Greenhall Cresc to Hogarth Ave			
		A6094 - Bonnyrigg Road - various lengths	Y		
	B6372 - Dewarton to Cranston crossroads	Y	Complete		
	West area	Bevan Road, Mayfield - full length	Y	Complete	
Komarom Place, Dalkeith - full length					
Footway	East area	Jean Armour Drive - full length		Complete	
		Robert Burns Mews - full length			
		Pankhurst Loan, Dalkeith - full length			
		Clarinda Gardens, Dalkeith - full length			
		West area	Pentland Road + drainage	Y	
			Loanstone	Y	
		A766 - Carlops Road: Rullion Road to gatehouse		Complete	
		Deanburn, Penicuik		In Progress	
	B7006 Roslin: A701 to new developments	Y			
	A701 Edinburgh Road				

NOTE:

1. Schemes which are shown in grey are to be substituted by the Pot Hole Pro or carried over to next year.
2. The number of schemes completed will be dependent on available resources, changes to budgets, favourable weather conditions, and any unforeseen events or priorities that could impact on delivery of the programme.