

## MTRaP Meeting - 15/04/2024

### Capital Works Programme – 2023/24

#### Progress Report

Carriageway Schemes – 13 schemes in total were completed under the 2023/24 programme, including 3 Joint Priority schemes. This represents 95% of the available allocated budget.

Footway Schemes – The remaining 2 scheme were completed at the end of March 2024 resulting in a total of 7 schemes completed under the 2023/24 programme, including 4 Joint Priority schemes. This represents 91% of the available budget.

<b>Capital Works Programme - 2023/24 Proposed Schemes</b>			<b>Length of Scheme</b> Metres - Miles	<b>MTRaP Joint Priority</b>	<b>STATUS at 09/04/2024</b>
<b>Carriageway</b>	<b>East area</b>	B6368 - Woodcote, A68 to U83, Pathhead	830 - 0.516		<b>Complete</b>
		U78 Costerton Road, Pathhead - U77 to U43			
		A6106 Lauder Road, Easthouse Jnct	200 - 0.124		<b>Complete</b>
		C34 Whitehill Village	520 - 0.323	Y	<b>Complete</b>
		Buccleuch Street, Dalkeith	210 - 0.130		<b>Complete</b>
		Main Street, Gorebridge - Hunter Sq to Railway Bridge			
		Jean Armour Drive, Dalkeith (Phase 2)	390 - 0.242		<b>Complete</b>
		U55 - u 56, D'arcy, Mayfield	390 - 0.242		<b>Complete</b>
	U58 Fuffets Road				
	<b>West area</b>	A701 - Asda to Knivensknowe Road			
		Bush Loan Road: Bush Farm Road to A702	585 - 0.364		<b>Complete</b>
		Carnethie Street, Rosewell - A6094 to Lindsay Row		Y	
		Mayshade Road, Loanhead		Y	
		B7006 Penicuik Road, Roslin - Roslin Glen to surgery	750 - 0.466	Y	<b>Complete</b>
		B6372 - Temple to Castleton Junction	1240 - 0.770		<b>Complete</b>
B7003 Penicuik Road, Roslin - Minstrel Cr to Gateway signs		290 - 0.180	Y	<b>Complete</b>	
A6094 Rosewell Road (gateway signs to roundabout)		410 - 0.255		<b>Complete</b>	
Eskdale Drive: Hawthornden Ave to Eskdale Court	545 - 0.339		<b>Complete</b>		
A701 - Straiton Road Roundabout	440 - 0.273		<b>Complete</b>		
	<b>Total Length</b>	<b>6,800 - 4.225</b>			
<b>Footway</b>	<b>East area</b>	C55 Bogwood Rd - Bw Cr to 13 Bw Rd			
		B6482 Easthouses Rd - Hursted Cls to Ped Xrs			
		B6482 Easthouses Rd - Carrick Cr to EHs Rd			
		Greenhall Road - Greenhall Cresc to Hogarth Ave			
		A6094 - Bonnyrigg Road - various lengths	320 - 0.199	Y	<b>Complete</b>
		B6372 - Dewarton to Cranston crossroads	400 - 0.249	Y	<b>Complete</b>
		Bevan Road, Mayfield - full length	360 - 0.224	Y	<b>Complete</b>
		Komarom Place, Dalkeith - full length			
		Jean Armour Drive - full length	600 - 0.372		<b>Complete</b>
		Robert Burns Mews - full length			
	Pankhurst Loan, Dalkeith - full length				
	Clarinda Gardens, Dalkeith - full length				
	<b>West area</b>	Pentland Road + drainage		Y	
		Loanstone		Y	
		A766 - Carlops Road: Rullion Road to gatehouse	730 - 0.454		<b>Complete</b>
Deanburn, Penicuik		545 - 0.339		<b>Complete</b>	
B7006 Roslin: A701 to new developments		680 - 0.423	Y	<b>Complete</b>	
	A701 Edinburgh Road				
	<b>Total Length</b>	<b>3,635 - 2.259</b>			

#### NOTE:

- Schemes which are shown in grey are to be substituted by the Pot Hole Pro or carried over to next year.
- The number of schemes completed will be dependent on available resources, changes to budgets, favourable weather conditions, and any unforeseen events or priorities that could impact on delivery of the programme.