

MTRaP Meeting - 14/10/2024

Capital Works Programme – 2024/25

Progress Report

Budget – Additional Capital monies have been allocated to the 2024/25 programme to include resurfacing of some streets that would normally be done under the Residential Streets Programme.

Carriageway Schemes – 29 schemes are proposed. To date 15 schemes have been completed, including 2 Joint Priority schemes.

Footway Schemes – 13 schemes are proposed. To date 3 schemes have been completed.

Capital Works Programme - 2024/25 Proposed Schemes		Budget	Length of Scheme Metres - Miles	MTRaP Joint Priority	STATUS at 14/10/2024	
Carriageway	East Area	U78 - Costerton Road, Pathhead - U77 to U43	CWP		Feb'25	
		A6106 - Lauder Road (Incl. new controlled crossing)	CWP		COMPLETE	
		B703 - Main Street, Gorebridge - Hunter Sq to Railway Bridge	CWP		In Progress	
		U58 - Fuffets Road	CWP		21-Oct	
		B6368 - Woodcote (Phase 2)	CWP		Jan'25	
		B6482 - Dalhousie Road - A7 to B703	CWP		COMPLETE	
		A6106 - Kings Gate to Sheriffhall	CWP		COMPLETE	
		B6414 - Salters Road (Thonybank Rd - B6416)	CWP		Feb'25	
		B6367 - Ormiston Road Ph1 - A68 to Loanhead Farm Jnct	CWP		18-Nov	
		B6367 - Ormiston Road Ph2 - Rose Mains Cott to ELC Bdry	CWP		Dec'24	
		B6458 - Tynehead Junction + 100 metres	CWP		18-Nov	
		Mansfield Road, Newtongrange (Incl. 2No. Zebras + humps)	RSP		COMPLETE	
		B6414 - Langside Head Road, Dalkeith (Surface Dressing)	RSP		COMPLETE	
		U59 - Southfield Road (Surface Dressing)	RSP		COMPLETE	
	B6372 - Powdermill Brae - A7 to Birkenside	RSP		21-Oct		
	West area	A701 - Asda to Knivensknowe Road	CWP			COMPLETE
		Edinburgh Road, Penicuik (Ph1) - Tesco to Mauricewood	CWP			COMPLETE
		Edinburgh Road, Penicuik (Ph2) - Mauricewood to Beeslack	CWP			COMPLETE
		A701 - Straiton Road - City Bypass to Sainsbury	CWP			COMPLETE
		B6372 - Fountainside	CWP			18-Nov
		B6372 - MountLothian	CWP			11-Nov
		A701 - Bridge Street/ Peebles Road	CWP			Feb'25
		A6094 - Eskbank Road, Waverley Cres to Pendreich Ave	RSP			Feb'25
		B704 - Cockpen Road Ph1 - Waverley Terr to School Ent	RSP			Jan'25
		B704 - Cockpen Road Ph2 - School Entto- Bairds Way	RSP			Jan'25
		C46 - Seafield Road, Bilston - A701 to Stanley Ave	RSP			Feb'25
		Carnethie Street, Rosewell - A6094 to Lindsay Row	RSP		Y	COMPLETE
		C41 - Belwood Road	RSP			COMPLETE
		B704 - High Street Bonnyrigg (Garage to Viewpark Grdns)	RSP		Y	Jan'25
Total Length						
Footways	East Area	C55 - Bogwood Rd - Bw Crt to 13 Bw Rd			18-Nov	
		Greenhall Road - Greenhall Cresc to Hogarth Ave			COMPLETE	
		Komarom Place, Dalkeith - full length			Jan/Feb'25	
		Robert Burns Mews - full length			Jan/Feb'25	
		Pankhurst Loan, Dalkeith - full length			Jan/Feb'25	
		Clarinda Gardens, Dalkeith - full length			Jan/Feb'25	
	Mansfield Road, Newtongrange	RSP			COMPLETE	
	West area	C36 - Pentland Road + drainage			Y	
		B7026 - Loanstone			Y	
		A766 - Carlops Road (Phase 2)				
		Lothian Street				
		Bog Road				
		C41 - Belwood Road	RSP			COMPLETE
Total Length						

NOTE:

The number of schemes completed will be dependent on available resources, changes to budgets, favourable weather conditions, and any unforeseen events or priorities that could impact on delivery of the programme.