

MTRaP Meeting – 06/10/2025

Capital Works Programme – 2025/26

Progress Report

Road Services Network Team continues with the delivery of the A7 urbanisation project from Melville Dykes Roundabout to Eskbank Road Roundabout, but has also successfully progressed the CWP. Since reported at the last meeting on 25/08/2025, 3 CWP carriageway schemes have been completed, with a further 1 currently in progress. With respect to footway schemes, 1 is currently in progress and 4 additional schemes have been added to the CWP programme. The CWP below indicates the above progress highlighted.

Additionally, 3 further schemes are currently being tendered, and potential start dates have been updated as shown below with a number of schemes expected to start in November.

Further Residential Street Schemes are expected to be added to the list below and delivery of In-House Residential Street Schemes by the Council's Operations Team continues to run in parallel.

We are currently operating with 5 external framework contractors, enabling schemes to be delivered concurrently. Accordingly, delivery of carriageway schemes is now on programme, whilst progress with footway schemes will improve over the latter half of the financial year.

Capital Works Programme - 2025/26 Proposed Schemes			Budget	Length of Scheme Metres	MTRaP Joint Priority	STATUS at 03/10/2025
Carriageway	East Area	U78 - Costerton Road, Pathhead - U77 to U43	CWP		Y	COMPLETE
		B6414 - Salters Road (Thonybank Rd + B6416)	CWP			COMPLETE
		C49 - The Beeches, Newtongrange	CWP			03 Nov '25
		B704 - Station Road to Powdermill Brae, Gorebridge	CWP			Nov '25
		A7 - Stobhill Road - Newtonloan Toll Junction	CWP			COMPLETE
		A6106 - Fordel Services	CWP			Feb'26
		B6392 - Dalhousie Road, Eskbank Roundabout to Ind Est	RSP		Y	Jan'26
	West area	B6372 - A6094 to Mount Lothian	CWP			03 Nov '25
		B7026 - B6372 to Loanstone	CWP			In Progress
		B6372 - Pomathorn Road	CWP			27 Oct'25
		A701 - Straiton Road (Southbound c/w)	CWP			COMPLETE
		B704 - Hillhead Nazareth House to Golf Course Road	CWP			03 Nov '25
		C46 - Seafield Road, Bilston - A701 to Stanley Ave	RSP			10 Nov '25
		B704 - Cockpen Road - Waverley Terrace to Bairds Way	RSP			COMPLETE
	Total Length			0		
Footways	East Area	A6094 - Eskbank Road - Roundabout to Cemetery Road	CWP		Y	Feb '26
		A6094 - Bonnyrigg Road (both sides) - Shorts to Tesco Rbt	CWP		Y	
		Carrick Crescent, Easthouses - Parkhead to Roanshead	CWP			
		B704 - Station Road to Powdermill Brae, Gorebridge	CWP			
		Park Crescent, Easthouses	CWP			
		Station Road, Eskbank	CWP			
		Easthouse Road, Easthouses	CWP			
	West area	Cuiken Terrace	CWP			
		B7003 Roslin Glen	CWP		Y	Nov '25
		B7006 Roslin	CWP			Nov '25
	B7026 - B6372 to Loanstone		CWP			In Progress
Total Length				0		

NOTE:

The number of schemes completed will be dependent on available resources, changes to budgets, favourable weather conditions, and any unforeseen events or priorities that could impact on delivery of the programme.