

MTRaP Meeting – 25/05/2026

Capital Works Programme – 2026/27

Progress Report

A draft programme for Capital Works in 2026/27 (carriageway and footway resurfacing) has been prepared as shown below. To date, works are in progress on the first scheme at Eastfield Industrial Estate. Three further schemes are due to commence in June.

As in previous years, the initial focus will be on delivering carriageway schemes whilst the programme of footway resurfacing schemes will follow on later in the financial year. And as before, the Capital Works schemes (CWP), and the external Residential Streets schemes (RSP) will be awarded through our framework contract to external contractors. Running parallel to this will be the programme of in-house residential streets which will be delivered by our Operations Team.

We are still reviewing the outstanding Joint Priority requests that have not yet been included and hope to add in further JP schemes to the programme.

In addition, tenders were sought by the Network Team and a contract to complete Phase 1 of the A7 Urbanisation Project (footway and cycleway) was awarded to an external contractor. These works are now underway and expect to be completed within the next 2 weeks. Thereafter, a contract has been awarded by the Network team to resurface the A7 carriageway over the full length of the footway improvements, starting at the end of June with overnight working under road closures.

Capital Works Programme - 2026/27		Budget	Length of Scheme	MTRaP Joint Priority	STATUS at 25/05/2026
Proposed Schemes			Metres		
Carriageway	East Area	A6094 Eskbank Road (Rndbt to Morrisons)	CWP		27-Jul
		Ramsay Croft Car Park	CWP		
		A7 Hardengreen Roundabout	CWP		02-Nov
		A7 Urbanisation Phase 1 continued	CWP		29-Jun
		C34 Whitehill Road	CWP		
		A772 Gilmerton Road (Dobbies Rdb to A7 Rdb)	CWP		28-Sep
		A7 - Fushie Depot to B7007 (TdF)	CWP		Mar-27
		C58 Edmonstone Road	RSP		
	West area	C37 Carrington Road	CWP		22-Jun
		C36 Pentland Road - A701 to Main Street	CWP		13-Jul
		B7026 - Grahams Road to Harpers Brae	CWP		13-Jul
		C59 Harlaw Muir	CWP		13-Jul
		Carnethie Street, Rosewell	CWP		
		B704 Hillhead - Golf Course Road to Big Brae	RSP		29-Jun
		Eskmill Road / Eastfield Drive	RSP		03-Aug
		B6372 West Street	RSP		03-Aug
Eastfield industrial Estate	RSP		In Progress		
Total Length			0		
Footways	East Area	A7 - Birkenhead to New Shanks Bridge (TdF)	CWP		
		Macleay Place, Gorebridge (both sides)	CWP		
		Bonnybank Road, Gorebridge	CWP		
		B6372 Lady Brae, Gorebridge (full length both sides)	CWP		
		Oak Place, Mayfield - D'arcy Road to Larch Crescent	CWP		
		Barleyknowe Gardens, Gorebridge	CWP		
	West area	A701 John Street, Penicuik	CWP		
		A701 Glencorse Barracks, Penicuik	CWP		
		A6094 Polton Street, Bonnyrigg	CWP		
Total Length			0		