

MTRaP Meeting – 06/07/2026

Capital Works & External Residential Programme – 2026/27 Progress Report

The 2026/27 Capital Works and External Residential Programme for carriageway and footway resurfacing has progressed well since the last meeting on 25 May 2026. Highlights in the programme below indicate amendments and progress since the last meeting.

Summary

- 2 carriageway resurfacing schemes have been completed with a further scheme in progress to resurface the aged section of the A7 under Phase 1 of the Urbanisation Project.
- 3 carriageway surface dressing schemes have been added making a total of 4 surface dressing schemes in this year's programme.
- 6 residential streets in the Eskbank area have been added to the programme for carriageway resurfacing.
- 2 footway resurfacing schemes have been completed, including the remaining section started in last year's programme under Phase 1 of the A7 Urbanisation Project.

As previously, schemes are being delivered by external contractors under our new framework contract although the schemes completed to date included 1 small carriageway scheme and 1 small footway scheme which were delivered in-house by our Operations Team. Running in parallel to this programme, the Internal Residential Streets Programme is underway being delivered by our Operations Team who will provide a separate report of their progress.

A focus in this year's programme is to ensure that the A772 (Gilmerton Road), the A7 and the B7007 (Granites Road) are in suitable condition for the Tour de France event on 2 July 2027 using these roads through Midlothian. Accordingly, we are still reviewing the outstanding Joint Priority requests that have not yet been included and hope to add JP schemes into the programme in due course.

Capital Works & External Residential Programme - 2026/27 Proposed Schemes			Budget	Length of Scheme Metres	MTRaP Joint Priority	STATUS at 06/07/2026
Carriageway	East Area	A6094 Eskbank Road (Rndbt to Morrisons)	CWP		Y	27-Jul
		Ramsay Croft Car Park	CWP			
		A7 Hardengreen Roundabout	CWP			02-Nov
		A7 Urbanisation Phase 1 continued	CWP			In Progress
		C34 Whitehill Road	CWP			07-Sep
		C34 Whitehill Road (SD)	CWP			09-Jul
		A772 Gilmerton Road (Dobbies Rdb to A7 Rdb)	CWP			28-Sep
		A7 - Fushie Depot to B7007 (TdF)	CWP			01-Mar
		U52 Catcune (SD)	CWP			02-Jul
		Stobhill Road at Greenhill	CWP			
		B6482 Suttieslea Road (In-House)	CWP			COMPLETE
		Eskbank Res Strs - Dundas, Larkfield, Bellfield, Broomhill	RSP			07-Sep
		C58 Edmonstone Road	RSP			
		West area	C37 Carrington Road (SD)	CWP		
	C36 Pentland Road - A701 to Main Street		CWP			13-Jul
	B7026 - Grahams Road to Harpers Brae		CWP			13-Jul
	C59 Harlaw Muir		CWP			13-Jul
	Carnethie Street, Rosewell		CWP			21-Sep
	U50 Lowrie's Den Road (SD)		CWP			10-Jul
	B704 Hillhead - Golf Course Road to Big Brae		RSP			13-Jul
	Eskmill Road / Eastfield Drive		RSP			03-Aug
	B6372 West Street		RSP			03-Aug
	Eastfield industrial Estate		RSP	300		COMPLETE
Total Length				300		
Footways	East Area	A7 - Birkenside to New Shanks Bridge (TdF)	CWP			
		Maclean Place, Gorebridge (both sides)	CWP			15-Feb
		Bonnybank Road, Gorebridge	CWP			15-Feb
		B6372 Lady Brae, Gorebridge (full length both sides)	CWP			
		Oak Place, Mayfield - D'arcy Road to Larch Crescent	CWP			
		Barleyknowe Gardens, Gorebridge (In-House)	CWP			COMPLETE
	A7 Urbanisation Phase 1 continued	S/75	180		COMPLETE	
	West area	A701 John Street, Penicuik	CWP			03-Aug
		A701 Edinburgh Road, Penicuik	CWP			03-Aug
		A701 Glencorse Barracks, Penicuik	CWP			03-Aug
		A6094 Polton Street, Bonnyrigg	CWP			03-Aug
Total Length				180		