



**Scottish
Water**

Trusted to serve Scotland

Taking care of your sewer network in Rhu

- **The traffic lights are to extend on A814 Shore Road in Rhu until Friday 24th August.**
- We apologise for the delay and thank you for your understanding whilst we have been carrying out these essential works.
- We have constructed two underground septic tanks and pipework.
- The existing sewer network in Rhu was upgraded to help enhance the water quality in the Firth of Clyde.
- The site cabins are to be removed before 24th August 2018.
- The grass area by the Rhu Marina entrance and the grass verge along the Gareloch Road shall be seeded with grass seed and we expect it to take until September 2018 for the area to fully regrow.

The final connection of the new sewer infrastructure to the existing sewer has clashed with multiple uncharted services. This has resulted in some sections requiring to be hand dug and pipework diverted, which has delayed the final section of work.



Multiple uncharted services blocking the route to the existing sewer